

Annual Procurement Plan (FY:2022-23)

Ministry/Division: Power Division, Power, Energy and Mineral Resources/Power
 Agency: West Zone Power Distribution Company Limited (WZPDCL)
 Procuring Entity : Project Director
 Project/Program: Expansion and Upgradation of Power Distribution System Project in west zone area.

Package No	Lot No.	Description of Package Goods	Unit	Qty.	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost in Lac Take	Time Code for Process		Invite/ Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total Time to Contract	Time for Completion of Contract
									Planned Dates	Actual Dates								
GD3	GD3 (lot-a)	2x10/13.33 MVA Power Transformer including Sub Station Materials (AIS)(New)(S&D, Chudangra)	Nos.	1	OTM (ICT) (OSTE)	WZPDCL Board	GOB	1392.12	Planned Dates	08-07-21	19-08-21	30-09-21	04-11-21	11-11-21	09-12-21	154	18	
								Planned Dates	08-07-21	19-08-21	30-09-21	04-11-21	11-11-21	09-12-21				
	GD3 (lot-b)	2x10/13.33 MVA Power Transformer including Sub Station Materials (GIS)(New)(Ahsan Ahmed Road, S&D-1, Khulna)	Nos.	1	OTM (ICT) (OSTE)	WZPDCL Board	GOB	1846.78	Actual Dates	04-07-21	15-09-21	07-12-21	35	7	28	156		
Total(GD3)								3238.90	Actual Dates	19-12-21	31-01-22	30-05-22	16-06-22	21-06-22	184			
GD17	GD 17 (Lot-a)	2x10/13.33 MVA Power Transformer including Sub Station Materials (Regular Type)(AIS New) (Magura ESU, O&M Circle, Jashore)	Nos.	1	OTM (ICT) (OSTE)	WZPDCL Board	GOB	1392.12	Planned Dates	28-07-21	08-09-21	20-10-21	24-11-21	01-12-21	29-12-21	154	360	
								Planned Dates	28-07-21	08-09-21	20-10-21	24-11-21	01-12-21	29-12-21				
	GD 17 (Lot-b)	2x10/13.33 MVA Power Transformer including Sub Station Materials (Regular Type)(AIS New) (Gopalganj ESU, O &M Circle, Faridpur)	Nos.	1	OTM (ICT) (OSTE)	WZPDCL Board	GOB	1392.12	Planned Dates	00	42	42	35	7	28	154		
Total(GD17)								4055.38	Actual Dates	22-02-22	07-04-22	28-06-22	-	-	-	126		
Grand Total								7294.28	Actual Dates	00	44	82	-	-	-	126		

Signature
 27/09/22

Signature
 27/09/22

Signature
 27/09/22

Signature
 27/09/22

স্বাক্ষরিত: ২৭/০৯/২২
 প্রকল্প পরিচালক
 পশ্চিমবঙ্গ বিদ্যুৎ বিতরণ কর্তৃপক্ষ
 কলকাতা

স্বাক্ষরিত: ২৭/০৯/২২
 প্রকল্প পরিচালক
 পশ্চিমবঙ্গ বিদ্যুৎ বিতরণ কর্তৃপক্ষ
 কলকাতা

স্বাক্ষরিত: ২৭/০৯/২২
 প্রকল্প পরিচালক
 পশ্চিমবঙ্গ বিদ্যুৎ বিতরণ কর্তৃপক্ষ
 কলকাতা