

Annual Procurement Plan (FY: 2021-2022)

Ministry/Division: Power Division, Power, Energy and Mineral Resources/ Power Agency West Zone Power Distribution Company Limited (WZPDCL)
 Procuring Entity: Project Director
 Project/Program: Strengthening Power Distribution System Project (SPDSP)

Sl No	Package No	Description of Package Goods	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Fund	Estimated Cost (Lac Tk)	Time Code for Process	Invite Advise Tender	Tender Opening	Tender Evaluation	Approval for Award	NOA	Signing of Contract	Time to contract signing (day)	Total Comp Time (day)			
10	GD-28	Supply and delivery of Oil Centrifuging Machine	Nos	6	OTM (ICT)	Management	GoB	153.29	Planned Date Actual Date	24-Dec-19 25-Jun-21	6-Feb-20 5-Aug-21	11-Feb-20 12-Aug-21	5-Mar-20 19-Aug-21	5-Mar-20 26-Aug-21	1-Apr-20 23-Sep-21	99	Running			
11	GD-10	Supply & Delivery of 33 KV Submarine Cable	KM	8	OTM (ICT)	Management	GoB	494.96	Planned Date Actual Date	23-Jun-21 23-Jun-21	5-Aug-21 5-Aug-21	12-Aug-21 7	19-Aug-21 7	26-Aug-21 7	23-Sep-21 28	92	90			
12	GD-12	Supply & Delivery of 33 KV Underground Cable	KM	8	OTM (ICT)	Management	GoB	362.20	Planned Date Actual Date	23-Jun-21 23-Jun-21	5-Aug-21 5-Aug-21	12-Aug-21 7	19-Aug-21 7	26-Aug-21 7	23-Sep-21 28	92	90			
13	GD-14	Supply & Delivery of Metering Unit(CT,PT)	Nos	14	OTM (ICT)	WZ Board	GoB	459.98	Planned Date Actual Date	23-Jun-21 23-Jun-21	5-Aug-21 5-Aug-21	12-Aug-21 7	19-Aug-21 7	26-Aug-21 7	23-Sep-21 28	92	90			
								Total												
								13,845.21												

(Signature)
 (MD. SAIFUL ISLAM)
 Assistant Engineer
 SPDSP WZPDCL

(Signature)
 ২৩/৬/২১
 চাকরি আবেদন মঞ্জুর
 কর্তৃক পরিচালক
 পূর্ববর্তী প্রকল্পের অধীনে
 প্রকল্পের কাজে
 ২৩/৬/২১

(Signature)
 ২০/৮/২১
 নির্দেশিত প্রকল্পের
 কাজে নিয়োজিত
 করা হয়েছে

(Signature)
 ২৩/৬/২১
 প্রকল্পের কাজে
 নিয়োজিত করা হয়েছে